

GOVERNMENT OF ANDHRA PRADESH
ABSTRACT

PMGSY – Phase IX– Khammam District - "Road from Mucharam to Obulrao Banjara of Kallur Mandal and Road from RN Banjara to RN Gudem of Kallur (M) in Khammam District" – Granting of Post-facto Extension of Agreement Time upto 20.05.2012 for a period of 42 days without penalty – Orders – Issued.

PANCHAYAT RAJ AND RURAL DEVELOPMENT (PROGS.II) DEPARTMENT

G.O.Rt.No. 1295

Dated:12-07-2012.
Read the following:-

From the ENC(PR), PMGSY, Lr.No.W9/DEE-II/Phase –IX-LW
45-2011, Dated. 26.05.2012.

<<>>

ORDER:

In the circumstances reported by the Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad in his letter read above, Government after careful examination of the proposal, hereby grant Post-facto Extension of Agreement Time upto 20.05.2012 for a period of 42 days without Penalty in respect of works " 1) Road from Mucharam to Obulrao Banjara of Kallur Mandal and 2) Road from RN Banjara to RN Gudem of Kallur (M) in Khammam District" under PMGSY Ph-IX Package No.AP 08LW-45 as the delay is not attributed to the Contractor, the delay is due to Sakala Janula Samme.

2. The Engineer- in-Chief, Panchayat Raj, PMGSY, Hyderabad shall take necessary action accordingly.

3. A copy of this order available on the internet and can be accessed at www.ap.gov.in/goir.

(BY ORDER AND IN THE NAME OF THE GOVERNOR OF ANDHRA PRADESH)

C.R.BISWAL
PRINCIPAL SECRETARY TO GOVERNMENT

To
The Engineer-in-Chief, Panchayat Raj, PMGSY, Hyderabad.
The Superintending Engineer,(PR), Khammam District.

Copy to:

The PS to Hon'ble Min.(PR& RWS).

Sc/sf.

//FORWARDED BY ORDER//

SECTION OFFICER